


sck cen
Belgian Nuclear Research Centre

Angélique Gatera (angelique.gatera@sckcen.be)


MYRRHA RFQ commissioning

Towards MYRRHA ADS



- **MYRRHA Phase 1 Implementation**
 - Also referred to as MINERVA


MYRRHA versus MINERVA LINAC



- beam particle : protons
- beam energy : 600 / 100 MeV
- beam intensity : 4 mA
- beam delivery : 2.4 / 0.4 MW CW (with regular holes)
- beam MTBF : 250 hours, a failure = a beam trip > 3 s

Key : Fault Tolerance

Integrated prototyping : LLN test platform






LLN installation today




Source & LEBT commissioning

- Beam transmission
- Beam stability
- Beam matching
- Space charge compensation studies




LEBT commissioning : RFQ beam matching and SCC transients

- Transverse emittance measurements with Allison scanners






Commissioning output: source RF amplifier upgrade

- Strong beam current instabilities caused by underuse of the 2 kW magnetron (300 W required)
- Magnetron successfully replaced by a 900 W / 2.45 GHz SSA (incl. software upgrade)
- **Clean and stable beam current** mandatory for the RFQ beam tests and the whole linac




MYRRHA's RFQ

Parameter	Unit	Value
RFQ type	---	4-Rod RFQ
Frequency	MHz	176.1
E_{in}	keV	30
E_{out}	MeV	1.5
Length	m	4
Beam current	mA	5
Voltage	kV	44
R_p	k Ω m	73
Power losses	kW	106
Specific power loss	kW/m	26.5
Kilpatrick factor	---	1.05
m_{max}	---	2.2
a_{min}	cm	0.31
Cell number	---	244
Transmission	%	98.6
$\epsilon_{out,rms,100\%,N}(x)$	π mm mrad	0.21
$\epsilon_{out,rms,100\%,N}(y)$	π mm mrad	0.21
$\epsilon_{out,rms,100\%,N}(z)$	keV deg	0.41





RF system commissioning steps






Transmission Measurement – Beam Parameters

- Higher beam pulse repetition rate (53Hz)
- Longer beam pulse (500 μ s)
- Measuring window shorter than beam pulse (400 μ s)
- Nominal beam current: 4 mA





RFQ transmission measurement




Quasi CW beam commissioning

- MYRRHA beam structure :
 - 3.8 ms pulses for reactor
 - short pulses for ISOL



Next steps : Beam characterization

- Measure beam energy and energy spread using a dipole spectrometer (delayed Covid)
- Measure beam position and XX' - YY' emittances using BPMs and a slit-grid emittance meter (delayed Covid)



- Measure bunch shape (Feschenko under procurement)

Summary and outlook

- So far, all the measured performances are according to expectations
 - The transmission at nominal power (110 kW ~ 44 kV) is 95%. It can be increased to 98% from 125 kW (48 kV)
 - No problems encountered when pushing duty cycle to CW
 - RFQ transmission not affected by space charge compensation in the LEBT
- Accelerated beam characterization (transverse and longitudinal) to be expected in the coming months

Copyright © SCK CEN - 2020

All property rights and copyright are reserved.

This presentation contains data, information and formats for dedicated use only and may not be communicated, copied, reproduced, distributed or cited without the explicit written permission of SCK CEN.

If this explicit written permission has been obtained, please reference the author, followed by 'by courtesy of SCK CEN'.

Any infringement to this rule is illegal and entitles to claim damages from the infringer, without prejudice to any other right in case of granting a patent or registration in the field of intellectual property.

SCK CEN

Belgian Nuclear Research Centre
Studiecentrum voor Kernenergie
Centre d'Etude de l'Energie Nucléaire

Foundation of Public Utility
Stichting van Openbaar Nut
Fondation d'Utilité Publique

Registered Office:

Avenue Herrmann-Debrouxlaan 40 - 1160 BRUSSELS - Belgium

Research Centres:

Boeretang 200 - 2400 MOL - Belgium
Chemin du Cyclotron 6 - 1348 Ottignies-Louvain-la-Neuve - Belgium